



Project:

Client: **EPE ITALIANA S.r.l.**
Viale Spagna, 112
I - 20093, Cologno Monzese (MI)

Office: **MILAN**

Client's Order Number:

Date: **09 March 2016**

Order Status: **COMPLETE**

Inspection Dates

First: **09 March 2016**

Final: **09 March 2016**

This certificate is issued to **EPE ITALIANA S.r.l**

to certify that the undersigned surveyor did, at their request, attend their works in Viale Spagna , 112, Cologno Monzese, Milan, Italy, for the purpose of inspecting the following equipment:

Q.TY 04 SHELL ACCUMULATORS - 10 lt. capacity according to DWG. No C11461-10DNV-C Rev.1

S.N. 1515209 ; 1515199 ; 1515208 ; 1515214

MAX WORKING PRESSURE : 360 bar

HYDROSTATIC TEST PRESSURE: 515 bar – Medium: Oil

The following inspection and tests were satisfactorily carried out:

- Visual inspection and dimensional check
- Check of marking
- Witness hydrostatic tests at 515 bar for 10 minutes each according to Specification EPE M UT 02.02 Rev.1
- Review of accumulators manufacturer certificates

For identification and acceptance purpose, each tested accumulator was stamped with "LR, RLE" in addition to the marking required



Lloyd's Register Group Limited, its affiliates and subsidiaries and their respective officers, employees or agents are, individually and collectively, referred to in this clause as 'Lloyd's Register'. Lloyd's Register assumes no responsibility and shall not be liable to any person for any loss, damage or expense caused by reliance on the information or advice in this document or howsoever provided, unless that person has signed a contract with the relevant Lloyd's Register entity for the provision of this information or advice and in that case any responsibility or liability is exclusively on the terms and conditions set out in that contract.